QUARTERLY CAPITAL PROJECTS STATUS REPORT
Reporting Agency: Administrative Office of the Courts

Report Quarter: 2010-3 (July) Print Date: 07/27/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Judicial Branch/AOC						
Adair County	Adair	2004-2006	Complete/In Warranty	100	02/25/10	03/01/10
Allen County Comments: Don't have an official schedule yet	Allen	2008-2010	In Construction	8	09/01/11	
Boyd County	Boyd	2004-2006	Complete/Not Closed Out	100	06/30/09	05/11/09
Bracken County Comments: CFSC July 20, 2010	Bracken	2008-2010	Design/Phase A			
Breckinridge County	Breckinrid	g: 2006–2008	In Construction	10	06/01/11	
Bullitt County	Bullitt	2000-2002	Complete/Not Closed Out	100	05/31/07	05/31/07
Campbell County	Campbell	2006-2008	In Construction	10	08/01/12	
Carlisle County	Carlisle	2008-2010	In Construction	53	01/20/11	
Fleming County	Fleming	2006-2008	In Construction	10	04/01/11	
Franklin County Comments: Anticipate bidding September 2010	Franklin	2006-2008	Design/Phase C			
Gallatin County (Project Pool)	Gallatin	2004-2006	Complete/Not Closed Out	100	04/30/08	04/30/08
Garrard County	Garrard	2006-2008	In Construction	30	04/01/11	
Grant County	Grant	2004-2006	Complete/In Warranty	100	02/01/10	04/01/10
Grayson County	Grayson	2004-2006	Complete/In Warranty	100	05/29/09	06/15/09
Green County	Green	2004-2006	Complete/In Warranty	100	03/01/10	05/01/10
Hancock County	Hancock	2006-2008	In Construction	50	02/01/11	
Hart County	Hart	2004-2006	Complete/Not Closed Out	100	10/31/08	12/31/08
Hopkins County Comments: No official schedule yet	Hopkins	2006-2008	In Construction	5	03/01/12	
Jackson County	Jackson	2004-2006	Complete/In Warranty	100	01/30/10	02/28/10
Laurel County	Laurel	2004-2006	Complete/In Warranty	100	03/30/10	05/01/10
Lawrence Cousnty Comments: CFSC July 20, 2010	Lawrence	2008-2010	Design/Phase A			
Livingston County	Livingston	2004-2006	Complete/Not Closed Out	100	12/31/08	01/01/09
Logan County	Logan	2004-2006	Complete/In Warranty	100	02/10/10	03/15/10
Marion County	Marion	2006-2008	In Construction	74	12/30/10	
Mercer County	Mercer	2006-2008	In Construction	20	08/01/11	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Administrative Office of the Courts

Report Quarter: 2010-3 (July) **Print Date:** 07/27/2010

abinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Monroe County	Monroe	2006-2008	In Construction	20	07/01/11	
Morgan County	Morgan	2008-2010	In Construction	0	09/01/11	
Owen County Comments: No official schedule yet	Owen	2006-2008	In Construction	2	09/01/11	
Pendleton County (Project Pool)	Pendleton	2004-2006	Complete/In Warranty	100	03/30/10	05/01/10
Pike County Comments: Awaiting contract reviews	Pike	2006-2008	Design/Phase C			
Pulaski County	Pulaski	2004-2006	In Construction	90	08/01/10	
Robertson County (Project Pool)	Robertson	2004-2006	Complete/In Warranty	100	06/30/09	11/01/09
Rowan County	Rowan	2006-2008	In Construction	20	04/01/11	
Russell County	Russell	2006-2008	In Construction	29	04/01/11	
Shelby County	Shelby	2004-2006	In Construction	50	02/28/11	
Taylor County	Taylor	2004-2006	Complete/In Warranty	100	10/30/09	10/15/09
Todd County	Todd	2006-2008	Design/Phase C			
Trigg County	Trigg	2004-2006	Complete/In Warranty	100	08/30/09	08/30/09
Washington County	Washington	2004-2006	Complete/Not Closed Out	100	01/31/09	03/20/09
Whitley County	Whitley	2006-2008	In Construction	42	01/30/11	
Wolfe County	Wolfe	2006-2008	In Construction	8	11/15/11	

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).