

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Administrative Office of the Courts  
 Report Quarter: 2014-3 (July)  
 Print Date: 06/24/2014

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Judicial Branch/AOC</b>						
Allen County	Allen	2008-2010	Complete/Not Closed Out	100	09/15/12	09/24/12
Boyd County	Boyd	2004-2006	Complete/Not Closed Out	100	06/30/09	05/11/09
Bracken County	Bracken	2008-2010	Complete/In Warranty	100	06/30/13	09/15/13
Breckinridge County	Breckinridge	2006-2008	Complete/Not Closed Out	100	04/01/12	04/01/12
Campbell County	Campbell	2006-2008	Complete/Not Closed Out	100	06/15/12	06/15/12
Carlisle County	Carlisle	2008-2010	Complete/Not Closed Out	100	04/01/11	04/01/11
E-Case and Docket Management System Comments: In design and procurement phase.	Multi	Other	Other			
Franklin County	Franklin	2006-2008	Complete/In Warranty	100	12/06/13	12/06/13
Hancock County	Hancock	2006-2008	Complete/Not Closed Out	100	07/15/11	09/19/11
Hopkins County	Hopkins	2006-2008	Complete/Not Closed Out	100	04/13/12	04/13/12
Lawrence County	Lawrence	2008-2010	Complete/In Warranty	100	11/01/13	11/15/13
Morgan County	Morgan	2008-2010	Complete/In Warranty	100	06/01/14	04/01/14
Owen County	Owen	2006-2008	Complete/Not Closed Out	100	08/01/12	08/01/12
Pike County	Pike	2006-2008	Complete/In Warranty	100	06/21/13	07/01/13
Robertson County (Project Pool)	Robertson	2004-2006	Complete/Not Closed Out	100	06/30/09	11/01/09
Whitley County	Whitley	2006-2008	Complete/Not Closed Out	100	10/15/11	10/15/11
Wolfe County	Wolfe	2006-2008	Complete/Not Closed Out	100	06/25/12	07/01/12

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).